

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Medium Irrigation - Gaddennavagu Project - Adilabad District - Revised estimates for Rs.186.70 Crores - Accorded Administrative Approval - Orders - Issued.

IRRIGATION AND COMMAND AREA DEVELOPMENT (MED.IRR.II) DEPARTMENT

G.O.Rt.No.1134

Dated:30/08/2008.
Read the following:

1. G.O.Rt.No.29, I&CAD Dept., dt:5.3.2001
2. G.O.Rt.No.244, I&CAD(Med.11)Dept., dt:26-02-2008.
3. From the ENC,Med.Irrgn.,Hyd.,Lr.No.DCEIII/OT2/M2/1267/RE, dt:27-05-2008 & 29-07-2008.

&&&

ORDER;

In the reference 1st and 2nd read above, Government issued orders for administrative approvals for an amount of Rs.48.6997 crores and Rs.19.20 Crores for providing C.C. lining to the main canal of Gaddennavagu Project in Adilabad District duly ensuring that the new sanctions together with the spill over do not exceed two times of the B.E. 2008-09, vide reference 1st read above.

2. The Engineer-in-Chief vide his letter 2nd read above, has submitted the proposals for according Revised Administrative approval for Gaddennavagu Project, Adilabad District. The reasons for according Revised Administrative Approval are:

- 1) The increase in cost of the project from Rs.46.69 crores to 186.70 crores is mainly on account of land acquisition and R&R and the increase in land acquisition and R&R is due to conservative projection cost towards these items in the original project estimate.
- 2) Further R&R is now being implemented for 8 villages as against 2 villages originally contemplated in the project estimate.
- 3) The major increase of 96.58 crores is on account of land acquisition and R&R. The increase of 40.90 crores on works also includes providing lining to main canal for an amount of Rs.19.20 crores for which administrative approval has already been accorded in G.O.Rt.No.244, I&CAD, Dt:26.02.08.

Further he has informed that the project has already been completed and the implementation of R&R is also in brisk progress by the Joint Collector, Adilabad who is the concerned Project Administrator. The break up of Revised Estimates of Rs.186.70 crores is as follows:-

Sl.No.	Description	As per original Estimate	As per first R.E.	Latest project cost including the above R & R
1	A - Preliminaries	30	60.87	60.87
2	B – Lands	943.7	6,885.8	10,612.09
3	C – Works	3821-00	5,960.66	7,911.73
4	K – Buildings	36.3	49.95	49.95
5	Q - Tools and Plants	38.97	33.71	33.71
	Total	4,869.97	12,990.99	18,668.35

Contd...2/-

....2....

3. Government after careful examination of the proposal, hereby accord Revised Administrative Approval for Rs.186.70 lakhs (One hundred eighty six crores seventy lakhs only) for Gaddennavagu Project, Adilabad District.

4. The expenditure is chargeable to the Head of Account "DA4701- Major and Medium Irrigation - 03 Medium Irrigation - MH 204 Suddavagu Project - 11 NSP and a provision of Rs.20.00 Crores is made for the above work in the Budget during 2008-09.

5. This order issues with the concurrence of Finance and Planning (Expr,PW1)Deptt vide their U.O.No.10305/948/Expr.PW.1/08. Dt:12-08-2008.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Medium Irrigation, Hyderabad.
The Accountant General, Andhra Pradesh, Hyderabad.
The Pay and Accounts Officer, Hyderabad.

Copy to

The Finance and Planning(Expr.PW1)Department,
The Special Secretary to Chief Minister
The P.S. To Minister (M&MI)
The P.S. to Secy.,I&CAD Dept.,

//FORWARDED:: BY ORDER//

SECTION OFFICER